		Total Approved	Total Spending	Remaining Budget			Percentage	
Job	Description	Budget 12/31/2016	12/31/2016	12/31/2016	Closing Date	Initials	Complete	Comments
Corporate Services		3,200,218.00	2,006,743.53	1,193,474.47				
Fire Services		102,545.00	23,623.73	78,921.27				
Paramedic Services		18,800.00	16,965.86	1,834.14				
Police Services		-	-	-				
Community Services		2,831,012.11	1,899,776.71	931,235.40				
Victoria Manor		-	-	-				
Community Planning		-	-	-				
Engineering And Corpro	ate Assets	11,060,243.00	10,429,750.37	630,492.63				
Public Works		5,554,951.02	3,264,280.84	2,290,670.18				
Total Projects		22,767,769.13	17,641,141.04	5,126,628.09				

## Attachment B

Job	Description	Total Approved Budget 12/31/2016	Total Spending 12/31/2016	Remaining Budget 12/31/2016	Closing Date	Initials	Percentage Complete	Comments
Corporate Se	ervices							
928151500	ERP System	3,200,218.00	2,006,743.53	1,193,474.47	June 30, 2018	DH	42%	Expected completion Q2 2017
Corporate Se	ervices	3,200,218.00	2,006,743.53	1,193,474.47				
Fire Services	6							
932130701 932160501	Central Training Facility Telecommunications Equipment	75,000.00 27,545.00	426.80 23,196.93		December 31, 2018 June 30, 2017	VK VK	0% 90%	PROJECT EXTENSION APPROVED CR2016-611 Requires funding in 2018 budget. Master Fire Plan recommendation MFP T-1 "That a Central Training Facility be established to incorporate all aspects, facilities and equipment discussed in this plan." Approved in 2014 budget was \$50,000 with a current project balance of \$ 74,573.20. No budget was approved in 2015, 2016 and 2017 and the project balance is not enough to complete the project. Expected completion Q2 2017
Fire Services	6	102,545.00	23,623.73	78,921.27				
Paramedic Services								
938160301 938160401	Public Access Defrillators PAD Site Equipment Replacement	12,000.00 6,800.00	11,617.06 5,348.80		June 30, 2017 June 30, 2017	VK VK	95% 90%	Expected completion Q2 2017 Expected completion Q2 2017
Paramedic S	ervices	18,800.00	16,965.86	1,834.14				

Job	Description	Total Approved Budget 12/31/2016	Total Spending 12/31/2016	Remaining Budget 12/31/2016	Closing Date	Initials	Percentage Complete	Comments
Community	Services							
Parks and Re	ecreation							
950151801	Logie Park Improvements	25,000.00	19,321.50	5,678.50	June 30, 2018	LP	95%	Drawing amendments required. To be completed April 2017.
950153301	Shoreline Restore Sheet Piling	300,000.00	15,584.53	,	June 30, 2018	LP	30%	Multi-year project. Tendered in conjunction with approved 2016
950160101	50/50 Community Projects Fund	123,000.00	101,954.23	,	June 30, 2017	LP	85%	Allocations complete. Awaiting final reconciliations.
950160301	Table and Chair Replacement	10,000.00	2,425.00		June 30, 2017	LP	95%	Pending final payments
950165501	Structural Rep-VicPark Armory	49,000.00	-		June 30, 2017	LP	95%	Project underway. Anticipated completion Q2, 2017.
950166001	Electric Vehicle Chargers	83,700.00	20,650.47	63,049.53	June 30, 2017	LP	45%	Project underway. Anticipated completion Q2, 2017.
Parks and Re	ecreation	590,700.00	159,935.73	430,764.27				
Building and	Property							
050450000		005 400 44	450 004 50				700/	Additional funding approved in 2017. Anticipated completion Q2,
953150300	HVAC Replacements	605,496.11	450,331.52	155,164.59	June 30, 2018	LP	70%	2018. (Project also consolidated with BP1603)
050450000		4 070 040 00	4 000 004 50	474 054 44	1 00 0040		050/	Phase 1 substantially complete. Additional funding approved in 2017.
953150800	City Hall - Roof, Atrium, etc	1,373,316.00	1,202,061.59	·	June 30, 2018	LP	95%	Anticipated completion Q2, 2018.
953160100	Accessibility Retrofits	58,000.00	20,364.88		June 30, 2017	LP	60%	Project underway. Anticipated completion Q2, 2017.
953160200	Upgrade City Building Systems	110,000.00	11,248.20	,	June 30, 2017	LP	25%	Project underway. Anticipated completion Q2, 2017.
953160500	Exterior Building Envelope Improvements	43,500.00	23,793.35	19,706.65	June 30, 2017	LP	75%	Project underway. Anticipated completion Q2, 2017.
Duilding and	Droport	0 400 040 44	1,707,799.54	400 540 57				
Building and	Property	2,190,312.11	1,707,799.54	482,512.57				
Cemeteries								
Cemetenes								
957160100	Cemetery Safety & Restoration	30,000.00	23,252.68	6 747 32	June 30, 2017	LP	75%	Project underway. Anticipated completion Q2, 2017.
957160201	Cemetery Roadway Improvements	20,000.00	8,788.76	,	June 30, 2017	LP	50%	Project underway. Anticipated completion Q2, 2017.
307 100201		20,000.00	0,100.10				0070	······································
Cemeteries		50,000.00	32,041.44	17,958.56				
				,	-			
Community	Services	2,831,012.11	1,899,776.71	931,235.40				
		· ·	, , -	,	•			

# City of Kawartha Lakes Projects on Target to Be Completed by Current Closing Date December 31, 2016

Multi-year projects tha	t received additional	funding in 2017
-------------------------	-----------------------	-----------------

Job	Description	Total Approved Budget 12/31/2016	Total Spending 12/31/2016	Remaining Budget 12/31/2016	Closing Date	Initials	Percentage Complete	Comments
Engineering and Corporate Assets								
983150100	Bridge Recon, Rehab and Design	79,411.00	14,521.75	64,889.25	December 31, 2017	СР	90%	Design 90% complete. Final invoices expected prior to Q4 Glenelg Street design outstanding. Final invoices from utility
983150600	Urban/Rural Recon Projects	4,425,832.00	4,063,553.27	362,278.73	December 31, 2017	CP	95%	relocation on Elgin Street and Main Street outstanding
983160300	Culvert Replacement	300,000.00	295,354.04	4,645.96	June 30, 2017	MF	99%	
983161000	Rural Resurfacing Program	3,200,000.00	3,267,998.82	(67,998.82)	June 30, 2017	MF	95%	pending final invoice (Brock Twp.)
983161701	Municipal Drains	40,000.00	10,823.01	29,176.99	June 30, 2017	MF	70%	ongoing, awaiting roads portion to be assessed
998110100	Omemee WPC Plant Upgrades	2,450,000.00	2,343,775.02	106,224.98	December 31, 2017	JB	96%	<b>17-05-02</b> Entered % complete based on amount spent to date. This project being managed by someone else
998150201	Bobcaygeon WTP Filter Rehab	440,000.00	396,989.87	43,010.13	December 31, 2017	CP	90%	Work Complete. Final invoices expected prior to Q4
998151201	Lindsay WPCP Upgrade	125,000.00	36,734.59	88,265.41	December 31, 2017	JB	29%	<b>17-05-02</b> Entered % complete based on amount spent to date. This project being managed by someone else
Engineering and Corporate Assets		11,060,243.00	10,429,750.37	630,492.63				

Job	Description	Total Approved Budget 12/31/2016	Total Spending 12/31/2016	Remaining Budget 12/31/2016	Closing Date	Initials	Percentage Complete	Comments
Public Works	S							
Roads Admin	istration							
991150300 991150400 991160401 991160501 991160601 991160801	Depot/Sand/Salt Build Rep-East Depot/Sand/Salt Build Rep-West Emily Depot Pole Barn Door Rep Carden Depot Roof Replacement OAK Depot Secure Stor Expan Lin Depot Masonry Sealing/Repl	1,440,000.00 132,500.00 20,000.00 18,000.00 45,000.00 25,000.00	96,061.61 99,467.98 5,732.75 - 12,414.73 -	33,032.02 14,267.25 18,000.00 32,585.27 25,000.00	December 31, 2017 December 31, 2017 June 30, 2017 June 30, 2017 June 30, 2017 June 30, 2017	OV OV RM OV OV OV	90% 50% 90% 95%	Project funding on-hold pending completion of Depot Master Plan EA Project funding on-hold pending completion of Depot Master Plan EA Complete as of Q2 Project needs to be kept open Invoicing outstanding Project complete invoicing is currently underway
Roads Admin	istration	1,680,500.00	213,677.07	1,466,822.93				
Fleet								
994162401 994165501	Cement Pads at Bus Stops LIMO Specialized Transit Bus	50,000.00 180,000.00	19,980.57 -	,	June 30, 2017 June 30, 2017	TB TB	50% 50%	Cement pads installed. Awaiting shelter installation and final billing Completed the purchasing process. Awaiting arrival in April of may
Fleet		230,000.00	19,980.57	210,019.43				
Waste Manag	gement							
997131601	Lin/Ops Landfill-LFG Utilizat	2,590,701.02	2,503,480.56	87,220.46	December 31, 2017	JB	97%	17-05-02 Percent complete entered based on expenditures to date. Project managed by someone else
997146301 997161101	Laxton Landfill Site Altern Daily Cover-Steel Plate	173,750.00 45,000.00	3,533.98 25,969.17		December 31, 2017 June 30, 2017	JB JB	2% 95%	<b>17-05-02</b> Property Acquisition <b>17-05-02</b> Project complete (ref. K. Brown email 17-01-24)
Waste Manag		2,809,451.02	2,532,983.71	276,467.31	Sunc 30, 2017	00	5576	
Water Wastewater								
998150101 998151501	Lind-Ver Tower Relining&Mixer Lindsay WPCP Septage Receiving	585,000.00 250,000.00	495,599.03 2,040.46		December 31, 2017 December 31, 2017	CP JB	75% NA	Hydro relocation work outstanding. Expected completion Q4 17-05-02 CP to comment. May require extension to Dec. 31, 2017
Water Wastewater		835,000.00	497,639.49	337,360.51				
Public Works	S	5,554,951.02	3,264,280.84	2,290,670.18				