Capital Projects on target to be closed by current completion date

| Project   | Description                      | Budget       | Expenses   | Remaining Budget | Closing Date      | Initials | %Complete | Comments   |
|-----------|----------------------------------|--------------|------------|------------------|-------------------|----------|-----------|--|
| 928180100 | IT Systems                       | 282,000.00   | -          | 282,000.00       | June 30, 2019     |          |           |  |
|           |                                  |              |            |                  |                   |          |           | PROJECT EXTENSION APPROVED CR2016-611  |
|           |                                  |              |            |                  |                   |          |           | Requires funding in 2018 budget. Master Fire Plan  |
|           |                                  |              |            |                  |                   |          |           | recommendation MFP T-1 "That a Central Training Facility be established to incorporate all aspects, facilities |
|           |                                  |              |            |                  |                   |          |           | and equipment discussed in this plan." Approved in 2014  |
|           |                                  |              |            |                  |                   |          |           | budget was \$50,000 with a current project balance of  |
|           |                                  |              |            |                  |                   |          |           | \$74,573.20. No budget was approved in 2015, 2016 and  |
|           |                                  |              |            |                  |                   |          |           | 2017 and the project balance is not enough to complete   |
| 932130701 | **Central Training Facility      | 75,000.00    | 426.80     | ,                | December 31, 2018 | <b>†</b> | 0%        | the project.   |
| 932170201 | **Bethany Firehall               | 1,000,000.00 | 98,940.62  | · ·              | December 31, 2018 | VK       |           | PO 901366 issued. Multi Year Project.  |
| 932170901 | **Bunker Gear                    | 75,000.00    | 65,772.66  |                  | December 31, 2018 | 1        | 90%       | Multi year project. Expected completion Q4 2018  |
| 932171001 | **SCBA Equipment                 | 500,000.00   | -          | 500,000.00       | June 30, 2020     | VK       | 0%        | Multi year project. Expected completion Q2 2020  |
| 932172201 | Coboconk Fire Hall Upgrades      | 637,786.00   | 29,542.48  | 609 242 52       | December 31, 2018 | VK       | 1%        | Project has been tendered. Expected completion Q4 2018. Project awarded by tender PO903511                     |
| 932180100 | Fire Facilities                  | 356,000.00   | 29,342.40  |                  | June 30, 2019     | VK       | 0%        | Estimated Completion Q2 2019   |
| 932180201 | Fire Fleet - Light Duty Vehicle  | 46,000.00    |            |                  | June 30, 2019     | VK       | 0%        | Estimated Completion Q2 2019   |
| 932180300 | Fire Equipment Program           | 730,000.00   | 9,171.09   |                  | June 30, 2019     | VK       | 10%       | Estimated Completion Q2 2019   |
| 938180200 | Paramedic Fleet                  | 585,000.00   | 9,171.09   |                  | June 30, 2019     | AS       | 0%        | Project in progress  |
| 938180300 | Public Access Defibrillators     | 16,000.00    | 3,953.24   |                  | June 30, 2019     | AS       | 0%        | Project on target to be completed Q2 2019  |
| 942180101 | Police Computers                 | 30,000.00    | 5,955.24   |                  | June 30, 2019     | LR       | 0         | Complete, awaiting final invoice   |
| 942180201 | Police Printer Replacement       | 3,000.00     | 468.61     |                  | June 30, 2019     | LR       | 15%       | on order   |
| 942180301 | Police Vehicle Replacement       | 150,200.00   | 129,415.18 |                  | June 30, 2019     | LR       | 95%       | Complete, awaiting final invoices  |
| 942180401 | Police Radio System Upgrade      | 144,000.00   | 65,868.08  |                  | June 30, 2019     | LR       | 50%       | Awaiting invoices  |
| 942180501 | Police Switch Replacement        | 15,000.00    | 6,730.43   | 8,269.57         | June 30, 2019     | LR       | 45%       | Awaiting work to be done by IT and final invoicing   |
| 950151801 | **Logie Park Improvements        | 1,136,000.00 | 242,586.19 | 893,413.81       | June 30, 2020     | LP       | 25%       | Multi-year estimated completion Q2 2020  |
| 950153301 | **Shoreline Restore Sheet Piling | 450,000.00   | 236,083.67 | ,                | June 30, 2020     | LP       |           | Multi-year estimated completion Q2 2020  |
| 950180100 | Parkland Siteworks               | 3,208,000.00 | 125,381.69 | ,                | June 30, 2019     | LP       | 1         | Estimated completion Q2 2019   |
| 950180200 | Parkland Facilities              | 239,000.00   | 14,527.08  | · ·              | June 30, 2019     | LP       |           | Estimated completion Q2 2019   |
| 950180300 | Parks & Rec Equipment            | 140,000.00   | 15,008.34  | '                | June 30, 2019     | LP       |           | Estimated completion Q2 2019   |
| 950180400 | Cemetery Siteworks               | 100,000.00   | 2,234.00   |                  | June 30, 2019     | LP       | 10%       | Estimated completion Q2 2019   |
| 950180500 | Arenas & Pools                   | 3,317,000.00 | 21,044.69  | · ·              | June 30, 2019     | LP       | 10%       | Estimated completion Q2 2019   |
| 950180601 | Dalton Community Centre Elevator | 73,000.00    | 3,358.08   |                  | June 30, 2019     | LP       |           | Estimated completion Q2 2019   |
| 953170300 | **Building Envelope              | 187,300.00   | 54,209.64  |                  | June 30, 2019     | LP       | 50%       | Estimated completion Q2 2019   |
| 953180100 | **B&P Facilities                 | 1,850,000.00 | 69,070.80  | 1,780,929.20     | June 30, 2019     | LP       | 25%       | Estimated completion Q2 2020   |
| 953180201 | Demo & Removal of 6 Buildings    | 278,380.00   | 2,136.96   | 276,243.04       | June 30, 2019     | LP       | 25%       | Estimated completion Q4 2018   |
| 969180101 | VM Circulation Piping            | 33,000.00    | 15,054.98  |                  | June 30, 2019     | PK       | 50%       | Ongoing, project on target   |
| 969180102 | VM Kitchen Steamer/Soup Kettle   | 20,000.00    | -          | 20,000.00        | June 30, 2019     | PK       | 0%        | Project to begin in the fall   |

| Project   | Description                         | Budget       | Expenses     | Remaining Budget | Closing Date      | Initials | %Complete | Comments                                      |
|-----------|-------------------------------------|--------------|--------------|------------------|-------------------|----------|-----------|---|
| 969180103 | VM Resident Room Furniture          | 22,000.00    | 20,391.40    | 1,608.60         | June 30, 2019     | PK       | 95%       | Ongoing, project on target                    |
| 969180104 | VM MacMillian Common Area Furniture | 18,476.00    | -            | 18,476.00        | June 30, 2019     | PK       | 0%        | Project to begin in the fall                  |
| 969180105 | VM Hi-Low Electric Beds             | 12,000.00    | 11,002.71    | 997.29           | June 30, 2019     | PK       | 15%       | Ongoing, project on target                    |
| 969180106 | VM 3rd Servery                      | 40,000.00    | -            | 40,000.00        | June 30, 2019     | PK       | 0%        | Project to begin in the fall                  |
| 969180107 | VM Blixer/Food Processor            | 6,000.00     | -            | 6,000.00         | June 30, 2019     | PK       | 0%        | Project to begin in the fall                  |
| 983150600 | **Urban/Rural Recon Projects        | 4,488,332.00 | 4,342,672.66 | 145,659.34       | December 31, 2018 | CP       | 99%       | Work complete. Utilility invioces outstanding |
| 983160600 | **Urban/Rural Reconstruct Projec    | 4,851,494.00 | 3,189,111.43 | 1,662,382.57     | December 31, 2018 | CP       | 85%       | Project is in progress and ongoing            |
| 983161301 | **New Streetlights                  | 110,000.00   | 4,923.82     | 105,076.18       | December 31, 2018 | MF       |           | Project is in progress and ongoing            |
| 983170300 | Urban /Rural Reconstruction         | 6,259,100.00 | 4,894,750.13 | 1,364,349.87     | December 31, 2018 | CP       | 80%       | Project is in progress and ongoing            |
| 983170800 | Road Restoration WWW Projects       | 400,775.00   | 86,363.57    | 314,411.43       | December 31, 2018 | CP       | 50%       | Project is in progress and ongoing            |
| 983171001 | Streetlights                        | 110,000.00   | 1,307.87     | 108,692.13       | December 31, 2018 | MF       | 5%        | Project is in progress and ongoing            |
| 983171101 | Traffic Signals                     | 100,000.00   | 21,155.48    | 78,844.52        | December 31, 2018 | MF       | 20%       | Project is in progress and ongoing            |
| 983180100 | Bridge Program                      | 3,152,320.00 | 457,842.75   | 2,694,477.25     | June 30, 2019     | CP       | 25%       | Project is in progress and ongoing            |
| 983180201 | Jennings Creek Culverts             | 100,000.00   | -            | 100,000.00       | June 30, 2019     | MF       | 5%        | Project is in progress and ongoing            |
| 983180300 | Urban/Rural Reconstruction          | 6,870,615.00 | 345,894.08   | 6,524,720.92     | June 30, 2019     | CP       | 25%       | Project is in progress and ongoing            |
| 983180400 | Urban/Rural Resurfacing             | 4,309,200.00 | 26,967.77    | 4,282,232.23     | June 30, 2019     | CP       | 25%       | Project is in progress and ongoing            |
| 983180500 | Rural Resurfacing                   | 3,487,400.00 | 50,299.13    | 3,437,100.87     | June 30, 2019     | MF       | 15%       | Project is in progress and ongoing            |
| 983180600 | Gravel Resurfacing                  | 1,717,220.00 | 15,043.69    | 1,702,176.31     | June 30, 2019     | MF       | 20%       | Project is in progress and ongoing            |
| 983180700 | Road Lifecycle Extension            | 1,219,800.00 | -            | 1,219,800.00     | June 30, 2019     | MF       | 15%       | Project is in progress and ongoing            |
| 983180900 | Sidewalks                           | 306,883.00   | 123,687.22   | 183,195.78       | June 30, 2019     | CP       | 50%       | Project is in progress and ongoing            |
| 983181001 | Streetlights                        | 110,000.00   | -            | 110,000.00       | June 30, 2019     | MF       | 0%        | Project is in progress and ongoing            |
| 983181100 | Traffic Signals                     | 100,000.00   | -            | 100,000.00       | June 30, 2019     | MF       | 0%        | Project to begin in the fall                  |
| 983181200 | Parking Lots                        | 171,000.00   | 595.30       | 170,404.70       | June 30, 2019     | MF       | 5%        | Project is in progress and ongoing            |
| 983181301 | Municipal Drains                    | 40,000.00    | -            | 40,000.00        | June 30, 2019     | MF       | 0%        | Project to begin in the fall                  |
| 983181400 | Gravel Road Rehabilitation          | 4,559,540.00 | -            | 4,559,540.00     | June 30, 2019     | MF       | 0%        | Project to begin in the fall                  |
| 998110100 | **Omemee WPC Plant Upgrades         | 2,450,000.00 | 2,347,009.47 | 102,990.53       | December 31, 2019 | JR/AF    | N/A       | Project is on going                           |
| 998151501 | **Lindsay WPCP Septage Receiving    | 250,000.00   | 95,321.82    | 154,678.18       | December 31, 2018 | AH       | 95%       | Project is in progress and ongoing            |
| 998151601 | **Fenelon Falls Ellice St SPS Up    | 2,658,317.00 | 2,421,010.07 | 237,306.93       | December 31, 2018 | CP       | 95%       | Project is in progress and ongoing            |
| 998151701 | **Colborne St SPS Upgrades          | 5,675,000.00 | 4,356,959.44 | 1,318,040.56     | December 31, 2018 | CP       | 40%       | Project is in progress and ongoing            |
| 998160201 | **Water Operations Monitor Syst     | 150,000.00   | 18.73        | 149,981.27       | December 31, 2018 | JR       | 5%        | Awarded to OCWA Bobaygeon Pilot               |
| 998160501 | **Pinewood Production Well          | 254,456.45   | 51,844.81    | 202,611.64       | December 31, 2018 | CP       | 20%       | Project is in progress and ongoing            |
| 998160800 | **Fenelon Falls Watermain Upgrad    | 64,400.00    | 59,779.29    | 4,620.71         | December 31, 2018 | CP       | 90%       | Project is in progress and ongoing            |
| 998161100 | **Peel/York St Watermain -Design    | 50,000.00    | 8,054.77     | 41,945.23        | December 31, 2018 | CP       | 20%       | Project is in progress and ongoing            |
| 998161401 | **Kings Bay - RBC Units Upg/Repl    | 200,000.00   | 18,923.27    | 181,076.73       | December 31, 2018 | CP       | 50%       | Project is in progress and ongoing            |
| 998161501 | **Wastewater Operat Monitor Syst    | 150,000.00   | 18.73        | 149,981.27       | December 31, 2018 | JR       | 5%        | Awarded to OCWA Bobaygeon Pilot               |
| 998162001 | **Adelaide St N Sewer               | 127,600.00   | 89,354.31    | 38,245.69        | December 31, 2018 | CP       | 75%       | Project is in progress and ongoing            |

| Project   | Description                             | Budget        | Expenses      | Remaining Budget | Closing Date      | Initials | %Complete | Comments                                    |
|-----------|---|---------------|---------------|------------------|-------------------|----------|-----------|---|
| 998180101 | Caroline St Water Main                  | 40,000.00     | -             | 40,000.00        | June 30, 2019     | CP       | 0%        | Project to begin in the fall                |
| 998180301 | Water Distribution & Collection Program | 5,190,000.00  | 496,374.93    | 4,693,625.07     | June 30, 2019     | CP       | 25%       | Project is in progress and ongoing          |
| 998180401 | Water Treatment Program                 | 502,000.00    | 511.82        | 501,488.18       | June 30, 2019     | CP       | 5%        | Work has been awarded. Construction ongoing |
| 998180501 | Wastewater Treatment Program            | 784,000.00    | 14,966.20     | 769,033.80       | June 30, 2019     | CP       | 5%        | Work has been awarded. Construction ongoing |
| 997130801 | **Eldon Landfill                        | 292,000.00    | 178,983.25    | 113,016.75       | December 31, 2018 | DK       | 61%       | Project is in progress and ongoing          |
| 997141000 | **Landfills - Cell Construction         | 143,750.00    | 99,864.12     | 43,885.88        | December 31, 2018 | SH       | 70%       | ongoing(road grading and bin placement)     |
| 997161201 | **Eldon Landfill Const - Phase 3        | 1,200,630.00  | 182,862.39    | 1,017,767.61     | December 31, 2018 | JR       | 15%       | Project is in progress and ongoing          |
| 997180100 | Landfill Site Works                     | 67,000.00     | 6,062.89      | 60,937.11        | June 30, 2019     | TK       | 10%       | Project is in progress and ongoing          |
| 997180200 | Landfill Equipment                      | 78,000.00     | 8,388.08      | 69,611.92        | June 30, 2019     | DK       | 10%       | Project is in progress and ongoing          |
| 987180100 | Airport Siteworks                       | 201,500.00    | -             | 201,500.00       | June 30, 2019     | JR       | 0%        | Project to begin in the fall                |
| 987180201 | Airport Terminal HVAC                   | 10,000.00     | -             | 10,000.00        | June 30, 2019     | JR       | 0%        | Project to begin in the fall                |
| 987180301 | Airport Capital Plan                    | 35,000.00     | -             | 35,000.00        | June 30, 2019     | JR       | 0%        | Project to be reevaluated                   |
| 988000001 | **Tile Drainage                         | 0.00          | 102,900.00    | (102,900.00)     | On going          | JH       |           | Ongoing tile drainage recording project     |
| 991170200 | Sand & Salt Storage Structure           | 75,000.00     | 6,716.16      | 68,283.84        | December 31, 2018 | RM       | 50%       | Project ongoing                             |
| 991180100 | Roads Operations Depot Program          | 270,000.00    | 13,771.89     | 256,228.11       | June 30, 2019     | RM       | 50%       | Project ongoing                             |
| 994180101 | Transit Stops                           | 50,000.00     | -             | 50,000.00        | June 30, 2019     | TB       | 0%        | Scheduled to start process in July 2018     |
| 994180200 | Fleet Program                           | 3,189,000.00  | 348,107.62    | 2,840,892.38     | June 30, 2019     | TB       | 25%       | Expected completion, spring 2019            |
| Total     |   | 82,396,474.45 | 25,710,798.38 | 56,685,676.07    |                   |          |           |   |