Attachment B

CITY OF KAWARTHA LAKES PROJECTS ON TARGET TO BE COMPLETED BY CURRENT COMPLETION DATE JUNE 30, 2017

		Total Approved		Remaining
		Budget	Total Spending	Budget
Job	Description	06/30/2017	06/30/2017	06/30/2017
CORPORATE SERVICE	S	3,748,918.00	2,472,576.47	789,641.53
FIRE SERVICES		3,203,872.00	927,231.06	1,832,687.12
PARAMEDIC SERVICES	S	246,000.00	147,008.40	98,991.60
POLICE SERVICES		494,900.00	216,447.97	278,452.03
COMMUNITY SERVICE	S	15,090,625.11	3,230,132.16	11,860,492.95
VICTORIA MANOR		200,000.00	94,377.02	105,622.98
COMMUNITY PLANNIN	G	-	-	-
ENGINEERING AND CO	PRPORATE ASSETS	63,272,722.00	20,592,324.70	42,680,397.30
PUBLIC WORKS		3,626,500.00	1,290,822.33	2,335,677.67
TOTAL CAPITAL PROJ	ECTS	89,883,537.11	28,970,920.11	59,981,963.18

Initials	Percentage Complete	Comments

Closing Date

Job Description CORPORATE SERVICES	Total Approved Budget 06/30/2017	Total Spending 06/30/2017	Remaining Budget 06/30/2017	Closing Date	Initials	Percentage Complete	Comments
928151500 ERP System	3,200,218.00	2,472,576.47	727.641.53	June 30, 2018	DH	79%	Ongoing
928160401 Replacement Network Switches	62,000.00	-,,	•	September 30, 2017	JC	10%	Competitive process has been completed and has been awarded
928170201 Transit Scheduling System	105,000.00	-		June 30, 2018	DT	10%	Ongoing – vendor selected
928170301 Upgrade/Replace Communication	80,700.00	-		June 30, 2018	JC	10%	Working on specs required for competitive process
928170401 Upgrade/Replace Client Hardware	110,000.00	-	110,000.00	June 30, 2018	JC	25%	Partially Completed. Ongoing
928170601 Replace Printers	11,000.00	-		June 30, 2018	JC	0%	Ongoing
928171901 Purchase Parks & Rec Software	180,000.00	-	180,000.00	June 30, 2018	DT	10%	Ongoing – agreement negotiations
CORPORATE SERVICES	3,748,918.00	2,472,576.47	789,641.53	_			
FIRE SERVICES							
932130701 Central Training Facility	75,000.00	426.80	74,573.20	December 31, 2018	VK	0%	PROJECT EXTENSION APPROVED CR2016-611 Requires Competitive process is complete and truck has been deliveredd.
932160101 Fire Tanker Truck	566,000.00	562,356.67	3 643 33	September 30, 2017	VK	95%	Truck has been delivered and is being put into service.
932160401 Bunker Gear	75,000.00	69,676.09		September 30, 2017	VK	98%	Order has been completed. Expected completion Q3 2017
932160601 Fire Equipment Replacement	65,000.00	62,606.37		September 30, 2017	VK	96%	Project underway. Expected completion Q3 2017
932161401 Fire Station Capital Repairs	80,000.00	72,004.45		December 31, 2017	VK	90%	Project underway. Expected completion Q4 2017
932170201 Bethany Firehall	1,000,000.00	12,366.90	007 622 10	June 30, 2018	VK	10%	Multiyear project. Project has been awarded through competitive process. Expected completion Q2 2018
932170201 Bethany Firehall 932170400 Fire Station Exhaust Systems	75,000.00	12,300.90	•	September 30, 2017	VK	95%	Project complete awaiting invoices
932170501 Equipment Replacement	65,000.00	_		June 30, 2018	VK	30%	Project underway. Expected completion Q2 2018
932170601 Light Duty Vehicle Replacement	92,000.00	89,152.10	•	September 30, 2017	VK	95%	Project underway. Projected completion Q3 2017
932170701 Communitication Equipment	40,000.00	-		December 30, 2017	VK	10%	Project is underway. Expected completion Q4 2017
1.1	-,		-,				Project partially complete pending invoices. Expected completion
932170801 Extrication Equipment	50,000.00	-	50,000.00	December 30, 2017	VK	80%	Q4 2017
932170901 Bunker Gear	75,000.00	56,723.50	18,276.50	June 30, 2018	VK	75%	Expected completion Q2 2018
							Multi year project. Product evaluation being conducted. Expected
932171001 SCBA Equipment	500,000.00	-	•	June 30, 2018	VK	0%	completion Q2 2018
932172201 Coboconk Fire Hall Upgrades	445,872.00	1,918.18	443,953.82	June 30, 2018	VK	5%	Project design being completed. Expected completion Q2 2018
FIRE SERVICES	3,203,872.00	927,231.06	1,832,687.12	-			

Job D PARAMEDIC SERVICES	Description	Total Approved Budget 06/30/2017	Total Spending 06/30/2017	Remaining Budget 06/30/2017	Closing Date	Initials	Percentage Complete	
938170200 Paramedic Equipme 938170301 Replace Light Duty 938170401 Replacement Ambu	Vehicle	16,000.00 80,000.00 150,000.00	- - 147,008.40	80,000.00	December 30, 2017 December 30, 2017 September 30, 2017	VK VK VK	0% 80% 98%	Expected completion Q4 2017 Project underway. Vehicle is currently being put into service Project underway. Expected completion Q3 2017
PARAMEDIC SERVICES		246,000.00	147,008.40	98,991.60	_			
POLICE SERVICES								
942170101 Replace Police Com 942170201 Police Printer Repla 942170301 Police Vehicle Repla 942170401 Police Radio System 942170501 Camera/Recorder R 942170601 Police Digital Logge 942170701 Police Switch Repla 942171001 Next Generation Te	acement acement m Upgrade Replacement er acement	47,900.00 2,000.00 78,000.00 245,000.00 42,000.00 40,000.00 15,000.00 25,000.00	9,164.36 - 77,384.27 57,558.18 24,865.67 33,929.86 13,545.63	2,000.00 615.73 187,441.82 17,134.33 6,070.14 1,454.37	June 30, 2017 June 30, 2017	LR LR LR LR LR LR LR	20% 0% 99% 23% 59% 85% 90% 0%	Will be completed Q4 2017
POLICE SERVICES		494,900.00	216,447.97	278,452.03	-			

Job	Description	Total Approved Budget 06/30/2017	Total Spending 06/30/2017	Remaining Budget 06/30/2017	Closing Date		Percentage Complete	Comments
COMMUNITY SERVICES								
PARKS AND RECREATION								
950151801 Logie Park Improvements of the provements of the provements of the provement of t	e Sheet Piling ovements &Equip Upgrades ity Centre Improvements hrooms rious Locations orks n Replacement rks / Capital Projects rkland Program hity Centre Equipment e Park Furniture unity Centres houry Repair	1,136,000.00 450,000.00 133,000.00 312,000.00 100,000.00 25,000.00 200,000.00 55,000.00 100,000.00 60,000.00 80,000.00 40,000.00 40,000.00 60,000.00 20,000.00 310,000.00	31,000.24 268,313.04 66,161.35 498,155.02 6,258.24 49,265.31 - 3,193.10 11,933.29 - 4,073.46 10,197.87 - 16,565.92 - 150,993.73	181,686.96 66,838.65 (186,155.02) 93,741.76 50,734.69 25,000.00 196,806.90 43,066.71 100,000.00 100,000.00 55,926.54 69,802.13 110,000.00 40,934.08 40,000.00 60,000.00 20,000.00 159,006.27	June 30, 2018 June 30, 2018 December 31, 2017 December 31, 2017 December 31, 2017 March 31, 2018 September 30, 2017 June 30, 2018		10% 10% 50% 90% 25% 50% 15% 15% 15% 25% 50% 0% 40% 15% 60% 25% 60%	Multi-year project to be completed Q2 2020 Multi-year project to be completed Q2 2020 Project underway. To be completed Q4 2017 Project underway. To be completed Q4 2017 Permits recevied. Work must be completed during winter months. Requested an extension to December 31, 2017 Project underway. To be compeleted Q2 2018 Phase 1 allocation complete. Awaiting Phase 2 and reconciliations Awaiting final approval from Wilson Estate to commence work Project underway. To be compeleted Q2 2018
950171401 LRC Pool System 950171501 Bobcaygeon Libra		245,600.00 20,000.00	750.00 -		June 30, 2018 June 30, 2018	LP LP	60% 25%	950162200 Project underway. To be compeleted Q2 2018
PARKS AND RECREATION		3,714,100.00	1,116,860.57	2,597,239.43				
BUILDING AND PROPERTY								
953150300 HVAC Replacement 953150801 City Hall - Roof, A 953170100 HVAC Systems 953170200 Building Services 953170300 Building Envelope 953170400 Building Sitework	Atrium, etc e	935,496.11 2,077,316.00 15,000.00 88,000.00 187,300.00 50,000.00	453,868.00 1,436,471.57 1,643.81 780.93 4,088.40	640,844.43 13,356.19 87,219.07 183,211.60	December 31, 2017 June 30, 2018 June 30, 2018 June 30, 2018 June 30, 2018 June 30, 2018	LP LP LP LP LP	75% 75% 15% 25% 50% 25%	Additional funding approved in 2017. Anticipated completion Q2 2018. Project consolidated with with BP1603 Project underway. To be compeleted Q2 2018 Project underway. To be compeleted Q2 2018 Project under evaluation to determine scope of works Project underway. To be compeleted Q2 2018 Project under evaluation to determine scope of works

Job	Description	Total Approved Budget 06/30/2017	Total Spending 06/30/2017	Remaining Budget 06/30/2017	Closing Date
953170501	Development 68 Lindsay St N	8,000,000.00	216,418.88	7,783,581.12	June 30, 2018
953170600	HVAC - Emergency Replacement	23,413.00	-	23,413.00	June 30, 2018
BUILDING A	AND PROPERTY	11,376,525.11	2,113,271.59	9,263,253.52	-
COMMUNIT	Y SERVICES	15,090,625.11	3,230,132.16	11,860,492.95	-
VICTORIA I	MANOR				
969170101	Heating & Cooling System	22,500.00	31,687.49	(9,187.49)	June 30, 2018
969170102	HVAC Units	56,000.00	-	56,000.00	June 30, 2018
969170103	Ascom Telephone System	55,000.00	-	55,000.00	June 30, 2018
969170104	MacMillian Common Area	15,000.00	13,895.03	1,104.97	June 30, 2018
969170105	Resident Café Area	6,000.00	-		June 30, 2018
	Resident Room Furniture	5,000.00	4,376.98		June 30, 2018
	Dining Room Tables	2,500.00	-	,	June 30, 2018
	Tub Rooms, MacMillain/Elford	35,000.00	40,398.00		June 30, 2018
969170109	Automatic Door Openers	3,000.00	4,019.52	(1,019.52)	June 30, 2018
VICTORIA I	MANOR	200,000.00	94,377.02	105,622.98	-

e	Initials	Percentage Complete	Comments
	LP LP	25%	Project underway. To be compeleted Q2 2018
	PK PK	90%	Expected completion December 31 Expected completion December 31
	PK PK	0% 90%	Expected completion December 31 Expected completion December 31
	PK	0%	Expected completion December 31
	PK	90%	Expected completion December 31
	PK PK	0% 90%	Expected completion December 31 Expected completion December 31
	PK	90%	Expected completion December 31

Job Description ENGINEERING AND CORPORATE ASSETS	Total Approved Budget 06/30/2017	Total Spending 06/30/2017	Remaining Budget 06/30/2017	Closing Date		Percentage Complete	Comments
ENGINEERING							
983150100 Bridge Recon, Rehab and Design 983150600 Urban/Rural Recon Projects 983160100 Bridge Reconstruction 983160600 Urban/Rural Reconstruct Projec	79,411.00 4,425,832.00 3,095,695.00 4,851,494.00	16,274.99 2,423,953.01 2,982,202.83 2,879,209.06	2,001,878.99 113,492.17	December 31, 2017 December 31, 2017 December 31, 2017 December 31, 2017	CP CP CP	90% 95% 95% 85%	Design 90% Complete. Expected close Q4 Work complete. Utility invoices outstanding Work Complete. Permits and final invoices outstanding Ongoing. work ongoing. This program to be used inconjunction with program 983171001 for large scale LED upgrade. Extend project to June
983161301 New Streetlights	110,000.00	4,754.69	105,245.31	December 31, 2018	MF	3%	2018 Design and tendering done. Construction fall of 2017. Extend
983161400 Traffic Improvements 983161800 Roads Portion of WWW Projects 983170100 Bridges 983170200 Culverts 983170300 Urban /Rural Reconstruction 983170400 Urban and Arterial Resurfacing 983170500 Rural Resurfacing 983170600 Gravel Resurfacing 983170700 Road Lifecycle Extension 983170800 Road Restoration WWW Projects 983170900 Sidewalks 983171001 Streetlights 983171101 Traffic Signals 983171201 Parking Lots 983171301 Municipal Drains 997130801 Eldon Landfill	260,000.00 475,104.00 3,006,214.00 300,000.00 6,259,100.00 2,771,693.00 2,959,918.00 1,395,497.00 500,000.00 400,775.00 313,807.00 110,000.00 100,000.00 150,526.00 40,000.00 292,000.00	19,710.70 340,481.08 166,255.29 24,485.53 1,045,214.35 790,675.72 50,291.96 87,404.51 10,861.56 - 21,257.92 - 3,550.55 6,600.86 - 153,980.27	134,622.92 2,839,958.71 275,514.47 5,213,885.65 1,981,017.28 2,909,626.04 1,308,092.49 489,138.44 400,775.00 292,549.08 110,000.00 96,449.45 143,925.14 40,000.00 138,019.73	December 31, 2017 December 31, 2017 June 30, 2018 June 30, 2018 December 31, 2018	MF CP CP MF CP MF MF CP MF MF MF	20% 95% 50% 10% 40% 50% 5% 5% 30% 50%	project to June of 2018 Ongoing. Final invoices expected prior to Q4 Ongoing
997131000 Landfills - Cell Construction 997141000 Landfills - Cell Construction	301,800.00 143,750.00	256,217.28 75,891.56		December 31, 2017 December 31, 2017	HD/JR	75% 75%	WM1310 – was for the Fenelon landfill updated D&O and new cell construction design and approval – this project can be closed end of year. Eldon Scale - will be done by year end
997151201 Eldon Landfill - Phase 3 997161201 Eldon Landfill Const - Phase 3 997166101 Pump Chamber Construction 997170200 Landfill Site Works 997170301 Steel Plates Landfill Covers 998110100 Omemee WPC Plant Upgrades	365,000.00 900,000.00 250,000.00 875,000.00 41,000.00 2,450,000.00	56,432.41 400.14 - 562.67 - 2,344,811.46	899,599.86 250,000.00 874,437.33 41,000.00	December 31, 2017 June 30, 2018 December 31, 2018 June 30, 2018 June 30, 2018 December 31, 2017	HD / JR JR HD HD / JR HD	100% 1%	CLOSED - PUR2017-048 - transferred to 9971612 - Aug 22/17 Ongoing - work started in Sep 2017, will be completed by Oct 2017 Ongoing Ongoing Ongoing

		Total Approved	Tatal On an din n	Remaining			D	
Job	Description	Budget 06/30/2017	Total Spending 06/30/2017	Budget 06/30/2017	Closing Date	Initials	Percentage Complete	Comments
	Lind-Ver Tower Relining&Mixer	585,000.00	501,496.05		December 31, 2017	CP	75%	Work Complete. Utility invoices outstanding
	Bobcavgeon WTP Filter Rehab	440.000.00	396.989.87	,	December 31, 2017	CP	99%	Work Complete. Expected Q4 close
	Huron Street Watermain Replace	339,900.00	232,384.45	107,515.55	December 31, 2017	CP	90%	Expected completion Q4
998151201	Lindsay WPCP Upgrade	125,000.00	36,734.59	88,265.41	December 31, 2017	CP/AH	10%	ongoing
998151501	Lindsay WPCP Septage Receiving	250,000.00	38,729.65	211,270.35	December 31, 2017	CP/AH	75%	ongoing
998151601	Fenelon Falls Ellice St SPS Up	2,658,317.00	2,317,758.38	340,558.62	December 31, 2017	CP	90%	Work Complete. Expected Q4 close
	Colborne St SPS Upgrades	5,675,000.00	364,725.67	, ,	December 31, 2018	CP	5%	Ongoing
	Ridout St SPS-Pumps&Flow Meter	100,000.00	13,835.65	•	December 31, 2018	CP	5%	Ongoing
	BobSPS-Valve,Piping&Pump Repl	150,000.00	104,447.84	,	December 31, 2017	CP	90%	Ongoing. Expected Q4 close
	GlenelgStE Watermain Repl-Dsgn	50,000.00	17,567.68	•	December 31, 2017	CP	60%	Ongoing
	Bobcaygeon WTP-Dehumid&Exhaust	65,500.00	248.26	•	December 31, 2017	CP	90%	Ongoing. Expected Q4 close
	Water Operations Monitor Syst	150,000.00	18.73	•	December 31, 2018	JR	1%	Ongoing - Need to award tender to OCWA - for Bobcaygeon work
998160401	Lin WTP Chemical Bulk Tank Rep	310,000.00	430,394.33	(120,394.33)	December 31, 2017	CP	90%	Work Complete. Expected Q4 close
	Pinewood Production Well	140,000.00	26,202.89	,	December 31, 2017	CP	20%	Ongoing
	East St N Watermain Replace	26,000.00	11,384.34	,	December 31, 2017	CP	60%	Ongoing
	Fenelon Falls Watermain Upgrad	64,400.00	17,359.51	•	December 31, 2017	CP	30%	Ongoing
	Vimy St W&S Main Replacement	582,035.00	464,272.32		December 31, 2017	CP	90%	Work Complete. Expected Q4 close
	Peel/York St Watermain -Design	50,000.00	427.32		December 31, 2018	CP	5%	Ongoing
	Water Tower - Ext Coating Syst	1,085,354.00	5,437.09		December 31, 2017	CP	60%	Ongoing
	Kings Bay - RBC Units Upg/Repl	200,000.00	20,136.54	•	December 31, 2017	CP	50%	Ongoing
	Wastewater Operat Monitor Syst	150,000.00	18.73	•	December 31, 2018	JR	1%	Ongoing - Need to award tender to OCWA - for Bobcaygeon work
	Lindsay WPCP Upgrade-Construct	315,000.00	3,314.80		December 31, 2018	CP	5%	Ongoing
	Adelaide St N Sewer	127,600.00	1,836.23	125,763.77	December 31, 2017	CP	75%	Ongoing
	Lindsay Ridout SPS Upgrade	100,000.00	76.04	•	December 31, 2018	CP	1%	Ongoing
	Elgin St Water&Sanit D&C Phs 1	696,000.00	587,830.28	•	December 31, 2017	CP	95%	Work Complete. Expected Q4 close
	Bond St WW&S - D&C	871,000.00	521,676.35	•	December 31, 2017	CP	95%	Work Complete. Expected Q4 close
	Water & Wastewater - Watermains	527,000.00	8,900.51	•	June 30, 2018	CP	15%	Ongoing
	Water & Sanitary	3,039,000.00	398,491.90		June 30, 2018	CP	15%	Ongoing
	Water & Wastewater - Treatment Plants	482,000.00	262,741.92		June 30, 2018	CP	10%	Ongoing
	Water & Wastewater - Upgrades	6,311,000.00	31,329.91		June 30, 2018	CP	5%	Ongoing
998170601	Fenelon Water Treatment Plant Mods	120,000.00	14,076.47	105,923.53	June 30, 2018			
ENGINEER	ING	63,008,722.00	20,592,324.70	42,416,397.30				

JUNE 30, 2017								
Job AIRPORT	Description	Total Approved Budget 06/30/2017	Total Spending 06/30/2017	Remaining Budget 06/30/2017	Closing Date	Initials	Percentage Complete	Comments
AIN ON								
987160201 Airport ParkLot 987160401 Airport Apron F 987170101 Resurfacing of	Rehabilitation	15,000.00 49,000.00 200,000.00	- - -	49,000.00	December 31, 2017 December 31, 2017 June 30, 2018			
AIRPORT		264,000.00		264,000.00	-			
ENGINEERING AND CORI	PORATE ASSETS	63,272,722.00	20,592,324.70	42,680,397.30	<u>-</u>			
PUBLIC WORKS								
ROADS ADMINISTRATION	V							
								Project funding on-hold pending completion of Depot Master Plan
991150300 Depot/Sand/Sa	alt Build Rep-East	1,440,000.00	86,098.91	1,353,901.09	December 31, 2017	RM		EA Project funding on-hold pending completion of Depot Master Plan
991150400 Depot/Sand/Sa	alt Build Rep-West	132,500.00	96,923.98	35,576.02	December 31, 2017	RM		EA
991160901 Lin Depot 4 Ba		10,000.00	292.08	,	December 31, 2017	RM	50%	In progress. Keep open.
991170101 Lindsay Depot		80,000.00	4,986.24		June 30, 2018	RM	10%	In progress. Keep open.
991170200 Sand & Salt St		75,000.00	5,088.00		June 30, 2018	RM	5%	Original tender over budget, re-tender Fall 2017. Keep open
991170300 Emergency - S	Sand/Salt Rehab	85,000.00	4,282.06	80,717.94	June 30, 2018	RM	15%	In progress. Keep open.
ROADS ADMINISTRATION	V	1,822,500.00	197,671.27	1,624,828.73				
FLEET								
								Procured, installed and testing. When testing is completed, will
994152501 Transit - Callin	a of Stops	211,000.00	187,490.96	23.509.04	December 31, 2017	ТВ	90%	close
994170501 Tractor Replac		110,000.00	-	,	June 30, 2018	TB	25%	
·								Procured and in service. Testing. When testing is complete, will
994170601 Loader Replac		375,000.00	330,286.06		June 30, 2018	TB	90%	close.
994171101 Replace Single		500,000.00	485,749.66		June 30, 2018	TB	90%	Procured. Awaiting delivery. Expected September 2017
994171401 Trackless Mac		65,000.00	-	•	June 30, 2018	TB	0%	D
994171601 Ice Machine Ro	epiacement	100,000.00	-	100,000.00	June 30, 2018	ТВ	50%	Procured, awaiting delivery. Expected January 2018
994171700 Misc Fleet Equ	inment	130,000.00	89,624.38	40 375 62	June 30, 2018	ТВ	75%	Procured 2 of 3 pieces of equipment. Expected completion December 2017
994172000 Fuel Systems	приноп	55,000.00	-		June 30, 2018	TB	50%	Procured, awaiting delivery. Expected January 2018
222000 1 401 0,0001110		50,000.00		55,555.50	o o o , _ o . o		5370	Transfer and the second secondary 2010

Attachment B

Job	Description	Total Approved Budget 06/30/2017	Total Spending 06/30/2017	Remaining Budget 06/30/2017	Closing Date
994172101 Transit Stop 994172400 Transit Hub		50,000.00 208,000.00	-	,	June 30, 2018 June 30, 2018
FLEET		1,804,000.00	1,093,151.06	710,848.94	
PUBLIC WORKS		3,626,500.00	1,290,822.33	2,335,677.67	-

Initials	Percentage Complete	Comments
ТВ	50%	Procured services. Expect installation to occur in September of 2018.
TB	50%	Procured. Awaiting delivery. Expected February 2018