## Projects on Target to be Completed by Current Closing Date

Job	Description	Total Approved Budget 12/31/2017	Total Spending 12/31/2017	Remaining Budget 12/31/2017	Closing Date	Initials	% als Complete Comments
CORPORATE SERVICES FIRE SERVICES PARAMEDIC SERVICES		3,836,918.00 1,160,872.00 16,000.00	2,836,145.66 110,930.04	1,000,772.34 1,049,941.96 16,000.00	ū		
POLICE SERVICES COMMUNITY SERVICES VICTORIA MANOR COMMUNITY PLANNING		25,920,740.00 - -	4,240,835.77 - -	21,679,904.23 - -			
ENGINEERING AND CORPORATE ASSETS PUBLIC WORKS		29,911,386.72 666,029.00	16,291,527.18 101,896.70	13,619,859.54 564,132.30			
TOTAL CAPITAL PROJECTS		61,511,945.72	23,581,335.35	37,930,610.37			
CORPORATE SERVICE	ES						
	928151500 ERP System	3,200,218.00	2,738,691.22	461,526.78	30-Jun-18	MM	84% Project underway to be completed Q2 2018  Work in progress. RFQ completed and vendor selected. Team has been assembled with work
	928170201 Transit Scheduling System 928170301 Upgrade/Replace Communication 928170401 Upgrade/Replace Client Hardware 928170601 Replace Printers 928171901 Purchase Parks & Rec Software	255,000.00 80,700.00 110,000.00 11,000.00 180,000.00	7,306.37 39,330.11 - 50,817.96	255,000.00 73,393.63 70,669.89 11,000.00 129,182.04	30-Jun-18 30-Jun-18 30-Jun-18 30-Jun-18 30-Jun-18	MM MM MM	50% completion scheduled for June 30  9% Project underway to be completed Q2 2018  36% Project underway to be completed Q2 2018  1% Project underway to be completed Q2 2018  28% Project underway to be completed Q2 2018
CORPORATE SERVICI	ES	3,836,918.00	2,836,145.66	1,000,772.34			
FIRE SERVICES							
	932130701 Central Training Facility 932170501 Equipment Replacement 932170901 Bunker Gear 932171001 SCBA Equipment 932172201 Coboconk Fire Hall Upgrades	75,000.00 65,000.00 75,000.00 500,000.00 445,872.00	426.8 19,382.75 65,772.66 - 25,347.83	74,573.20 45,617.25 9,227.34 500,000.00 420,524.17	31-Dec-18 30-Jun-18 31-Dec-18 30-Jun-20 31-Dec-18	VK VK VK	PROJECT EXTENSION APPROVED CR2016-611 Requires funding in 2018 budget. Master Fire Plar recommendation MFP T-1 "That a Central Training Facility be established to incorporate all aspects, facilities and equipment discussed in this plan." Approved in 2014 budget was \$50,000 with a current project balance of \$ 74,573.20. No budget was approved in 2015, 2016 and 2017 and the project 0% balance is not enough to complete the project. 25% Project underway to be completed Q2 2018 75% Multi year project. Expected completion Q4 2018 0% Multi year project. Expected completion Q2 2020 5% Project has been tendered. Expected completion Q4 2018
FIRE SERVICES		1,160,872.00	110,930.04	1,049,941.96			
PARAMEDIC SERVICE	S						
	938170200 Paramedic Equipment	16,000.00	-	16,000.00	30-Jun-18	VK	0% Project underway. Expected completion Q2 2018
PARAMEDIC SERVICE	S	16,000.00	0.00	16,000.00			
COMMUNITY SERVICE	S						
PARKS AND RECREATION							
	950151801 Logie Park Improvements 950153301 Shoreline Restore Sheet Piling 950170100 Playgrounds - Various Locations 950170200 Sportsfield Siteworks 950170300 Boat Launches 950170401 Old Mill Park Dam Replacement 950170500 Cemetery Siteworks 950170601 50/50 Community Capital Projects 950170601 Wilson Estate Parkland Program 950170800 Arena & Community Centre Equipmer 950170901 Upgrade/Replace Park Furniture 950171000 Arenas & Community Centres 950171101 Victoria Park Armoury Repair	1,136,000.00 450,000.00 200,000.00 55,000.00 100,000.00 80,000.00 110,000.00 40,000.00 20,000.00 310,000.00	212,604.27 377,189.92 77,515.47 56,318.56 	923,395.73 72,810.08 122,484.53 -1,318.56 100,000.00 157,640.36 52,720.60 16,631.70 100,830.75 12,991.92 32,799.29 40,692.62 20,000.00 32,522.38	30-Jun-18 30-Jun-18 30-Jun-18 30-Jun-18 30-Jun-18 30-Jun-18 30-Jun-18 30-Jun-18 30-Jun-18 30-Jun-18 30-Jun-18		25% Multi-year project to be completed Q2 2020 25% Multi-year project to be completed Q2 2020 25% Project underway to be completed Q2 2018 75% Project underway to be completed Q2 2018 75% Project underway to be completed Q2 2018 25% Project underway to be completed Q2 2018 25% Project underway to be completed Q2 2018 25% Project underway to be completed Q2 2018 50% Project underway to be completed Q2 2018 50% Project underway to be completed Q2 2018 50% Project underway to be completed Q2 2018 25% Project underway to be completed Q2 2018

	950171401 LRC Pool System Upgrades 950171501 Bobcaygeon Library 950180100 Parkland Siteworks (2018)	245,600.00 20,000.00	247,958.17 12,496.13 7,280.93	-2,358.17 7,503.87 -7,280.93	30-Jun-18 LP 30-Jun-18 LP 30-Jun-19	75% Project underway to be completed Q2 2018 50% Project underway to be completed Q2 2018 2018 project should not be on this list	
DADKO AND DECDE	· · ·	0.444.744.00		1,682,066.17	30-3un-19	2010 project stroug from the off this list	
PARKS AND RECREATION		3,111,711.00	1,429,644.83	1,682,066.17			
BUILDING AND PROF	PERTY 953150200 Upgrade City Building Systems 953150801 City Hall - Roof, Atrium, etc 953170100 HVAC Systems 953170200 Building Services 953170300 Building Envelope 953170501 Development 68 Lindsay St N 953170600 HVAC - Emergency Replacement	118,000.00 2,077,316.00 15,000.00 88,000.00 187,300.00 20,300,000.00 23,413.00	146,766.69 1,502,017.26 5,179.37 4,002.04 32,083.86 1,109,149.29 11,992.43	-28,766.69 575,298.74 9,820.63 83,997.96 155,216.14 19,190,850.71 11,420.57	31-Dec-18 LP 30-Jun-18 LP 30-Jun-18 LP 30-Jun-18 LP 30-Jun-18 LP 30-Jun-18 LP 30-Jun-18 LP	90% Project underway to be completed by Q1 2018 75% Project underway to be completed by Q2 2018 95% Project complete. Awaiting final invoice 25% Project under evaluation to determine scope of work 50% Project underway to be completed by Q2 2018 25% Not a CS project HS to comment on status 100% Leave open to allow final billing	
BUILDING AND PROPERTY		22,809,029.00	2,811,190.94	19,997,838.06			
COMMUNITY SERVICES		25,920,740.00	4,240,835.77	21,679,904.23			
ENGINEERING AND (	CORPORATE ASSETS						
ENGINEERING							
	983161301 New Streetlights 983170100 Bridges 983170400 Urban and Arterial Resurfacing 983170400 Urban and Arterial Resurfacing 983170600 Roard Ifecycle Extension 983170600 Road Lifecycle Extension 983170900 Sidewalks 983171301 Municipal Drains 997130401 Somerville Landfill Cell Const 997130801 Eldon Landfill Site 997146301 Fenelon Landfill-Admin Buildin 997146301 Laxton Landfill Site 998151701 Colbome St SPS Upgrades 998151801 Ridout St SPS-Pumps&Flow Meter 998160201 Wastewater Operat Monitor Syst 998161100 Peel/York St Watermain -Design 998161501 Wastewater Operat Monitor Syst 998161701 Lindsay WPCP Upgrade-Construct 998170100 Water & Wastewater - Watermains 998170300 Water & Sanitary 998170500 Water & Wastewater - Treatment Plan 998170500 Water & Wastewater - Treatment Plan 998170701 Bobcaygeon Main Breaker 983171101 Traffic Signals 997166101 Pump Chamber Construction	110,000.00 3,006,214.00 2,771,693.00 2,959,918.00 1,395,497.00 500,000.00 572,824.00 150,526.00 40,000.00 229,000.00 121,000.00 289,675.00 173,750.00 5,675,000.00 100,000.00 150,000.00 150,000.00 315,000.00 315,000.00 327,000.00 3,069,206.00 482,000.00 6,311,000.00 120,000.00 120,000.00 120,000.00 250,000.00 250,000.00	4,923.82 1,699,359.91 2,767,440.45 2,867,362.92 1,235,104.16 395,657.17 445,035.11 88,844.42 33,361.00 120,144.62 322,802.26 97,480.06 3,533.98 2,706,277.41 26,282.73 4,189.62 18.73 10,157.91 40,116.05 2,738,568.16 263,828.95 161,170.90 43,641.96	105,076.18 1,306,854.09 4,252.55 92,555.08 160,392.84 104,342.83 127,788.89 61,681.58 6,639.00 855.38 -30,802.26 172,194.94 170,216.02 2,988,722.59 73,717.27 149,981.27 304,842.09 486,883.95 330,637.84 218,171.05 6,149,829.10 76,358.04 49,083.72 79,363.35 250,000.00	31-Dec-18 MF 30-Jun-18 CP 30-Jun-18 MF 30-Jun-18 MF 30-Jun-18 MF 30-Jun-18 MF 30-Jun-18 MF 30-Jun-18 MF 30-Jun-18 DK 31-Dec-18 DK 31-Dec-18 DK 31-Dec-18 DK 31-Dec-18 CP 31-Dec-18 CP 31-Dec-18 CP 31-Dec-18 CP 31-Dec-18 CP 31-Dec-18 GP	Project to be combined with RD1710 and RD1810 for larger scale Streetlight upgrade to LED based on energy reduction project 50% Design and construction ongoing 95% Work Complete. Final invoices expected Q2 100% Project complete pending final payments and release of hold back 100% remaining funds to be utilized prior to June 30th 2018 78% Final projects to be completed by June 30th 2018 95% ongoing 100% Complete, close .Final invoicing Q1 2018 95% Ongoing 30% Ogoing 2% Ongoing - Purchase of land for CAZ-Realty services  10% Design ongoing  17% Request Extension to Dec 31 2018. Design projects ongoing 0% Ongoing	
ENGINEERING	-	29,711,386.72	16,095,957.68	13,615,429.04			
AIRPORT							
	987170101 Resurfacing of Runway 13-31	200,000.00	195,569.50	4,430.50	30-Jun-18		
AIRPORT	-	200,000.00	195,569.50	4,430.50			
ENGINEERING AND CORPORATE ASSETS		29,911,386.72	16,291,527.18	13,619,859.54			
PUBLIC WORKS							
ROADS ADMINISTRATION							
	991160901 Lin Depot 4 Bay PoleBarn Desig 991170101 Lindsay Depot Roof Replacement 991170200 Sand & Salt Storage Structure	10,000.00 80,000.00 75,000.00	4,362.48 59,813.05 6,716.16	5,637.52 20,186.95 68,283.84	30-Jun-18 RM 30-Jun-18 RM 31-Dec-18 RM	50% Work in progress, keep open 80% Deficency work outstanding, keep open 5% Work planned for Summer 2018, keep open	

ROADS ADMINISTRATION		165,000.00	70,891.69	94,108.31		
FLEET						
	994170501 Tractor Replacement 994171601 Ice Machine Replacement 994172400 Transit Hub and Shelters	110,000.00 100,000.00 291,029.00	29,971.63 - 1,033.38	80,028.37 100,000.00 289,995.62	30-Jun-18 TB 30-Jun-18 TB 30-Jun-18 TB	25% Work in progress, delivery expected for three other units 50% Unit ordered. Expected delivery in March 25% Transit Hub is in place. Shelters are scheduled for May 2018
FLEET		501,029.00	31,005.01	470,023.99		
PUBLIC WORKS		666,029.00	101,896.70	564,132.30		