

Appendix C Rural Resurfacing

Road Name	From	To	Length (km)	Resurfacing year	Resurfacing Cost	Status
Telecom Rd.	Manvers/Scugog Townline	Porter Rd. (Manvers)	9.8	2018	\$ 624,800.00	Completed
Lifford Rd.	Highway #35	CKL 38	6.1	2018	\$ 679,800.00	Completed
Angeline St. N.	Thunder Bridge Rd.	Kenrei Rd.	2.4	2018	\$ 257,400.00	Completed
Hartley Rd.	Glenarm Rd.	Eldon Station Rd.	6.1	2018	\$ 641,300.00	Completed
Armitage Ave.	Bolsover Rd.	Trent River Rd. N.	0.6	2018	\$ 67,100.00	Completed
Trent River Rd. S.	Armitage Ave.	North End	0.8	2018	\$ 89,100.00	Completed
Eldon Dr. (Eldon)	Trent River Rd. S.	East End	0.1	2018	\$ 14,300.00	Completed
Greenwood Cres. (Eldon)	Trent River Rd. S.	Trent River Rd. N.	0.4	2018	\$ 45,100.00	Completed
Pinewood Blvd. (Eldon)	Trent River Rd. N.	North End	1.4	2018	\$ 144,100.00	Completed
Elm Tree road	Glenarm Rd.	Riley Lane	3.1	2018	\$ 323,400.00	Completed
Victoria Rd.	Talbot River Rd.	North Mountain Rd.	5.6	2018	\$ 583,000.00	Completed
		Subtotal	36.5	2018	\$ 3,469,400.00	
Skyline Rd.	K.L. Rd. 46 (Eldon/Mariposa)	Eldon Rd. (Mariposa)	6.0	2019	\$ 693,000.00	Completed
Manvers Station Rd.	Porter Rd. (Manvers)	East End	0.5	2019	\$ 57,750.00	Completed
Fleetwood Rd. (Manvers)	Highway #35	Ski Hill Rd.	7.8	2019	\$ 819,000.00	Completed
Pigeon Creek Rd.	Manvers Dr.	Chipmunk Rd. (Manvers)	2.7	2019	\$ 279,930.00	Completed
Bethany Hills Rd.	Ski Hill Rd.	Slalom Dr.	1.0	2019	\$ 115,500.00	Completed
Christie Rd.	Bethany Hills Rd.	Slalom Dr.	0.3	2019	\$ 34,650.00	Completed
Forest Dr. (Manvers)	Bethany Hills Rd.	Forest Dr. (Manvers)	0.2	2019	\$ 77,000.00	Completed
Cedar Cres. (Manvers)	McGill Dr.	McGill Dr.	0.3	2019	\$ 60,500.00	Completed
Patterson Rd.	K.L. Rd. 30 (Verulam)	South end	1.1	2019	\$ 115,500.00	Completed
Cosh's Rd.	K.L. Rd. 8 (Fenelon/Verulam)	Anderson Line (Verulam)	3.9	2019	\$ 449,900.00	Completed
Pleasant View Drive	Oakwood Drive	South end	0.4	2019	\$ 38,500.00	Completed
Sandy Point Rd.	Gray Rd. (Fenelon/Sturgeon Point/Verulam)	Hickory Beach Rd.	1.4	2019	\$ 231,000.00	Completed
Cedarhurst Ave. (Verulam)	Edgewood Dr. (Verulam)	South End	0.1	2019	\$ 16,500.00	Completed
Pinewood Ave. (Verulam)	Edgewood Dr. (Verulam)	South End	0.1	2019	\$ 16,500.00	Completed
Lake Dalrymple Rd.	Kirkfield Rd.	Deverell Lane	3.0	2019	\$ 169,400.00	Reprioritized and completed in 2019
Avery Point Rd.	Kirkfield Rd.	North End	3.4	2019	\$ 357,000.00	Reprioritized and completed in 2019
Kennedy Bay Rd.	K.L. Rd. 36 (Fenelon/Ops/Verulam)	Elder St.	2.1	2019	\$ 220,500.00	Reprioritized and completed in 2019
			34.3		\$ 3,752,130.00	

Park Ave. (Mariposa)	Twilight Rd.	West End	0.3	2021	\$ 34,230.00
Marsh Creek Rd. (Mariposa)	Twilight Rd.	West End	0.9	2021	\$ 91,980.00
Dunsford Rd. (Verulam)	K.L. Rd. 36 (Fenelon/Ops/Verulam)	Maxwell St.	0.6	2021	\$ 88,950.00
Dunsford Rd. (Verulam)	Maxwell St.	Rolande St.	0.1	2021	\$ 19,800.00
Dunsford Rd. (Verulam)	Rolande St.	Sturgeon Rd. (Emily/Verulam)	0.2	2021	\$ 29,250.00
Rolande St.	Dunsford Rd. (Verulam)	Thurston St.	0.1	2021	\$ 39,000.00
Thurston St.	West End	Maxwell St.	0.1	2021	\$ 18,300.00
Thurston St.	Maxwell St.	Rolande St.	0.1	2021	\$ 40,200.00
Thurston St.	Rolande St.	East End	0.1	2021	\$ 25,500.00
Maxwell St.	Dunsford Rd. (Verulam)	Thurston St.	0.1	2021	\$ 39,000.00
Tracey's Hill Rd.	Heights Rd.	Esker Rd.	1.2	2021	\$ 129,580.00
Tracey's Hill Rd.	Esker Rd.	Sturgeon Rd. (Emily/Verulam)	2.3	2021	\$ 256,410.00
Shamrock Rd.	Sturgeon Rd. (Emily/Verulam)	Centreline Rd.	3.5	2021	\$ 367,185.00
Boundary Rd.	Yankee Line (CKL14)	Moloney Rd.	1.4	2021	\$ 200,000.00
Cardinal Rd	Boundary Rd.	Marilyn Cres	0.3	2021	\$ 38,550.00
Marilyn Cres.	Cardinal Rd	Cardinal Rd	0.6	2021	\$ 97,200.00
Ella Place	Marilyn Cres.	North End	0.1	2021	\$ 15,000.00
Longbeach Rd.	Dytonia Beach Rd.	CKL 121	1.5	2021	\$ 225,000.00
			31.8		\$ 3,673,275.00
Tracey's Hill Rd.	Sturgeon Rd. (Emily/Verulam)	Centreline Rd.	3.5	2022	\$ 384,670.00
Hollowtree Rd.	Killarney Bay Rd.	Mark Rd. (Fenelon)	1.3	2022	\$ 139,650.00
Cheese Factory Rd.	0.7 Km West of Post Rd.	Post Rd.	0.7	2022	\$ 73,500.00
Cheese Factory Rd.	Settlers Rd.	Heights Rd.	2.2	2022	\$ 234,150.00
Hartley Rd.	CKL 9	Lorneville Rd.	3.1	2022	\$ 325,185.00
Alexander Ave.	Elder St.	Deerwood Ave.	0.1	2022	\$ 14,070.00
Cedar Glen Rd. (Verulam)	2000m north of K.L. Rd. 24 (Verulam)	Earl Kennedy Rd.	0.5	2022	\$ 57,330.00
Cedar Glen Rd. (Verulam)	Earl Kennedy Rd.	West End	1.1	2022	\$ 116,865.00
Earl Kennedy Rd.	Cedar Glen Rd. (Verulam)	Clifford Dr.	0.3	2022	\$ 36,540.00
Scotch Line Rd.	K.L. Rd. 36 (Fenelon/Ops/Verulam)	Beatty's Rd.	3.1	2022	\$ 329,805.00
Scotch Line Rd.	Beatty's Rd.	0.7 Km South of K.L. Rd. 24 (Verulam)	0.4	2022	\$ 36,960.00
Scotch Line Rd.	0.7 Km South of K.L. Rd. 24 (Verulam)	K.L. Rd. 24 (Verulam)	0.7	2022	\$ 73,500.00
Scotch Line Rd.	K.L. Rd. 24 (Verulam)	North End	0.2	2022	\$ 24,570.00
Cheese Factory Rd.	K.L. Rd. 36 (Fenelon/Ops/Verulam)	Fieldside Rd.	0.1	2022	\$ 12,915.00
Cheese Factory Rd.	Fieldside Rd.	0.7 Km West of Post Rd.	0.7	2022	\$ 69,615.00
Tracey's Hill Rd.	Settlers Rd.	Lilac Rd. (Ops)	1.4	2022	\$ 152,900.00
Tracey's Hill Rd.	Lilac Rd. (Ops)	Heights Rd.	0.9	2022	\$ 96,250.00

Reprioritized and to be completed in 2021
Reprioritized and to be completed in 2021
Reprioritized and to be completed in 2021
Reprioritized and to be completed in 2021
Reprioritized and to be completed in 2021

Reprioritized and to be completed in 2022

Cowans Dr.	Peace Rd.	Cowans Cres.	0.5	2022	\$ 48,825.00
Cowans Cres.	Woods Ave. (Emily)	Cowans Dr.	0.1	2022	\$ 7,560.00
Cowans Cres.	Cowans Dr.	Woods Ave. (Emily)	0.6	2022	\$ 62,160.00
Cowans Cres.	Woods Ave. (Emily)	West End	0.1	2022	\$ 11,235.00
Woods Ave. (Emily)	Cowans Cres.	Cowans Cres.	0.5	2022	\$ 48,090.00
Woods Ave. (Emily)	Cowans Cres.	North End	0.2	2022	\$ 16,380.00
Base Line Rd.	Vivi St.	1.45 Km North of Vivi St.	1.5	2022	\$ 152,250.00
Kelly's Bay Rd.	K.L. Rd. 30 (Verulam)	Bayview Estate Rd. (Verulam)	1.2	2022	\$ 126,315.00
Kelly's Bay Rd.	Bayview Estate Rd. (Verulam)	South End	0.3	2022	\$ 30,555.00
Cottingham Rd	CKL 10	Hwy 7	6.5	2022	\$ 682,500.00
Grassy Rd.	CKL 10	West end	2.4	2022	\$ 252,000.00
Hawke Dr.	Grassy Rd.	South end	0.7	2022	\$ 73,500.00
		Subtotal	34.9		\$ 3,689,845.00
		Total	173.7		\$ 18,304,650.00

Reprioritized and to be completed in 2022
Reprioritized and to be completed in 2022
Reprioritized and to be completed in 2022